

28 Alva 3x4 S26199

ID	Layer	Height	Width	Length	Qty	3D Front Axonometry	
FBE-1	Floor bearer	28	60	2800	2		
FBE-2	Floor bearer	28	60	3680	6		
A01	Log wall	135	28	1268	7		
A02	Log wall	135	28	297	14		
A03	Log wall	135	28	297	7		
A04	Log wall	135	28	261	7		
A05	Log GBL	135	28	2975	1		
A06	Log GBL	135	28	2354	1		
A07	Log GBL	135	28	1570	1		
A08	Log GBL	135	28	785	1		
B01	Log wall	135	28	2975	14		
B02	Log GBL	135	28	2975	1		
B03	Log GBL	135	28	2354	1		
B04	Log GBL	135	28	1570	1		
B05	Log GBL	135	28	785	1		
C01	Log wall	68	28	3975	1		
C02	Log wall	135	28	3975	6		
C03	Log wall	135	28	1332	5		
C04	Log wall	135	28	1332	7		
C05	Log wall	135	28	1745	1		
C06	Log wall	135	28	2195	1		
C07	Log wall	135	28	5400	1		
D01	Log wall	68	28	3975	1		
D02	Log wall	135	28	3975	11		
D03	Log wall	135	28	4387	1		
D04	Log wall	135	28	4837	1		
D05	Log wall	135	28	5400	1		

DETALES PAGAMINTOS 295, NUPJAUTI IKI 261

Extra01	Log wall	135	28	3975	1		
PR-1	Purlin	140	44	5400	2		
PR-2	Purlin	140	44	5400	1		
RB	Roof board	19	135/110/87	1745	81/99/125		
FB	Floor board	19	135/110/87	2739	29/35/44		
TRIM	Trim	22	28		15 m'		
WBA	Windboard	113	19	1808	4		
WBB	Windboard	70	19	5400	2		
WBC	Windboard	19	40	1808	4		
WBD	Windboard	25	30	5400	2		
RMB	Rhombus	200	19	19	2		
STRM-BR	Storm braces	47	28	1980	4		
KIT	Installation kit	---	---	---	1		